

Oradell District - Oradell

Street	Between Street 1	Between Street 2	Job #	Program	Final Paving Decision	SY	TONS	Milling Date	Pave Date	Comments
Woodland Ave	25' E/O Forest Ave	Forest Ave	OR-435	GSMP II	Full	83	10	7/7/2025	7/17/2025	
Woodland Ave	25' E/O Forest Ave	Mildred Ave	OR-435	GSMP II	Full	2640	304	7/7/2025	7/17/2025	
Woodland Ave	754' E/O Mildred Ave	End	OR-435	GSMP II	Full	6170	710	7/7/2025	7/17/2025	
Woodland Ave	754' E/O Mildred Ave	674' E/O Mildred Ave	OR-435	GSMP II	Full	267	31	7/7/2025	7/17/2025	
Woodland Ave	Mildred Ave	674' E/O Mildred Ave	OR-435	GSMP II	Full	2247	258	7/7/2025	7/17/2025	
Phyllis Ln	Rustic Rd	28' NW/O Oaktree Rd	OR-435	GSMP II	Full	2,247	258	7/8/2025	7/14/2025	
Phyllis Ln	Wildwood Rd	28' NW/O Oaktree Rd	OR-435	GSMP II	Full	1,600	184	7/8/2025	7/14/2025	
Rustic Rd	Amaryllis St	Wildwood Rd	OR-435	GSMP II	Full	2450	282	7/8/2025	7/14/2025	
Amaryllis Ave	223' SE/O Oaktree Rd	576' NW/O Summit Ave	OR-435	GSMP II	Full	1160	133	7/8 & 7/9	7/14 & 7/15	
Amaryllis Ave	223' SE/O Oaktree Rd	110' SE/O Oaktree Rd	OR-435	GSMP II	Full	377	43	7/8/2025	7/14 & 7/15	
Amaryllis Ave	82' SE/O Oaktree Rd	110' SE/O Oaktree Rd	OR-435	Stip Base	Full	90	10	7/8/2025	7/14 & 7/15	
Amaryllis Ave	82' SE/O Oaktree Rd	Rustic Rd	OR-435	GSMP II	Full	2783	320	7/8/2025	7/14 & 7/15	
Birchtree Ln	Soldier Hill Rd	Lotus Ave	OR-435	GSMP II	Full	3333	383	7/9/2025	7/15/2025	
Lotus Ave	175' SE/O Summit Ave	End	OR-435	GSMP II	Full	2681	308	7/9 & 7/10	7/15/2025	
Summit Ave	Soldier Hill Rd	33' NE/O Woodland Ave	OR-435	GSMP II	Full	1911	220	7/10/2025	7/15 & 7/16	
Summit Ave	Woodland Ave	33' NE/O Woodland Ave	OR-435	Stip Base	Full	2018	232	7/10/2025	7/15 & 7/16	
Summit Ave	Woodland Ave	11' S/O Woodland Ave	OR-435	Stip Base	Full	2018	232	7/10/2025	7/15 & 7/16	
Summit Ave	193' SW/O Midland Rd	Oradell Ave	OR-435	GSMP II	Full	244	28	7/10/2025	7/15 & 7/16	
Woodland Ave	Prospect Ave	11' S/O Woodland Ave	OR-435	GSMP II	Full	1911	220	7/10/2025	7/15 & 7/16	
Amaryllis Ave	Summit Ave	41' NE/O Seminole St	OR-435	Stip Base	Full	4257	490	7/11 & 7/11 & 7/14	7/16/2025	
Amaryllis Ave	Summit Ave	576' NW/O Summit Ave	OR-435	GSMP II	Full	1920	221	7/11/2025	7/16/2025	
Lotus Ave	193' E/O Seminole St	End	OR-435	Stip Base	Full	140	16	7/11 & 7/15	7/18 & 7/21	
Lotus Ave	233' NW/O Seminole St	End	OR-435	Stip Base	Full	647	74	7/11 & 7/15	7/18 & 7/21	
Lotus Ave	Seminole St	193' E/O Seminole St	OR-435	GSMP II	Full	643	74	7/11 & 7/15	7/18 & 7/21	
Lotus Ave	Seminole St	233' NW/O Seminole St	OR-435	GSMP II	Full	777	89	7/11 & 7/15	7/18 & 7/21	
Seminole St	Oradell Ave	25' S/O Woodland Ave	OR-435	GSMP II	Full	1920	221	7/14/2025	7/18/2025	
Seminole St	Amaryllis St	Soldier Hill Rd	OR-435	GSMP II	Full	4297	494	7/14/2025	7/18/2025	
Seminole St	Amaryllis St	25' S/O Woodland Ave	OR-435	GSMP II	Full	1040	120	7/14/2025	7/18/2025	
Amaryllis Ave	Prospect Ave	41' NE/O Seminole St	OR-435	GSMP II	Full	2027	233	7/15/2025	7/21/2025	
Oakley Pl	188' W/O Prospect Ave	End	OR-435	Stip Base	Full	1533	176	7/15/2025	7/21/2025	
Oakley Pl	Prospect Ave	188' W/O Prospect Ave	OR-435	GSMP II	Full	627	72	7/15/2025	7/21/2025	
Prospect Ave	Soldier Hill Rd	Oradell Ave	OR-435	GSMP II	Full	8600	989	7/16/2025	7/22/2025	To Soldier Hill per Chris Jordan
TOTALS			TOTALS	TOTALS	TOTALS	68,101	7,832			